

ALABAMA DEPARTMENT OF TRANSPORTATION  
PROGRESS SCHEDULE OF OPERATIONS

Project: Downtown Square Street Improvements  
County: Tallapoosa Elmore County, Alabama

Directions for completion

1. List each major work phase.
2. Cross-hatch bar during months of operation for each phase.
3. Indicate beginning and completion dates above each bar for each phase.
4. Submit six (6) copies to the Division Engineer prior to the Preconstruction Conference.

Contract time: 150 days

- Working days
- Calendar days
- Calendar date

Begin work date: April 24, 2023

WORK PHASE	MONTHS OF OPERATIONS																																			
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36
Phase I begin with traffic signs, erosion control review and installation, Mobilization, underground drainage, demo, removing sidewalk, curb & gutter begin pouring sidewalks, curb & gutter and driveways and backfilling on James Street	April, May, June																																			
Phase II continue work above in Phase I, maintain erosion control measures, keep city advised of areas of work, street two will be South Ann Ave.	July, August																																			
Phase III continue with work in Phase II street 3 will be Barnette Blvd.	September, October																																			
Phase IIII continue with work above. begin landscaping, handrails, lighting & asphalt work. work will continue on street 4, Sistrunk	November																																			
Phase V begin punch out list, complete any remaining work items, striping, cleanup, remove construction signs and complete close out documents	December																																			

Approved \_\_\_\_\_

Estimated Project Completion Date December 15, 2023